



# One Campus Project Update ...

## June 2021

# Reaching New Heights ... Together



2021

2022

## Progress during June 2021



- Site work began with a schedule of 5-6 weeks
  - Mobilization, construction fencing, and signage
  - Erosion control measures
  - Earthwork for Elementary Building Pad
- MS/HS demolition
- Bathroom remodels framing, plumbing to drywall
- HS corridor ceiling framing and above ceiling work
- VCU installations and piping
- Start of cafeteria and HS classroom ceiling painting
- HVAC control system wiring, panels, devices
- Mechanical VAV Replacements
- Mechanical AHU Refurbishments



## Scheduled for July 2021



- Elementary School Addition:
  - Building Foundations
  - Site Utilities
- HS/MS Renovations:
  - HS classroom air conditioning installations & ceiling painting
  - HS bathroom remodels
  - HS corridor ceilings installs
  - Main HVAC equipment installs
  - Kitchen serving line remodel

June 24, 2021



# #VANGUARDPRIDE