



One Campus Project Update ...

August 2021

Reaching New Heights ... Together



2021

2022

Progress during August 2021

- Elementary School Addition:
 - Building Foundations
 - Site Utilities
 - Building Plumbing and Electrical Underground



- HS/MS Renovations:
 - Main Mechanical Units - start-ups, controls sequencing, and test and balance
 - Bathroom Remodel - plumbing fixtures, remaining finishes, and punchlist
 - HS Corridor Ceiling - acoustic ceiling grid, tile & trim, and punchlist
 - VCU trims, ceilings painted, and punchlist
 - Kitchen hood replacement and front serving line reconfiguration, rolling grilles, food service equipment, hood ansul system, and inspection
 - HVAC control system wiring, panels, and devices
 - Corridor Flooring Replacement - MS wing, Band/Art corridor
 - Kitchen roofing completed



Scheduled for September 2021

- Elementary School Addition:
 - Finish Building Foundations
 - Building Plumbing and Electrical Underground
 - Building Concrete Slab on Grade



- HS/MS Renovations:
 - Optimizing HVAC system

August 27, 2021



#VANGUARDPRIDE