



One Campus Project Update ...

November 2021

Reaching New Heights ... Together



Progress during November 2021

- Elementary School Addition:
 - Gym (Tilt-Up Concrete) Perimeter Walls
 - Surface Pour (Completed), Structural/Embeds (Completed), Structural Pour, Cure (Completed), Erect & Set (11/29-12/1)
 - Construction Class Tours to Observe Installations
- HS/MS Renovations:
 - Punchlist, Closeout, Warranty
 - HVAC Systems Optimization, Control System Final Detailed Programming



Scheduled for December 2021

- Elementary School Addition:
 - Complete Erection of Gym Concrete Tilt-Up Perimeter Walls
 - Structural Steel, Joists, and Decking
 - Roof Blocking and Exterior Metal Framing and Blocking



November 29, 2021



#VANGUARDPRIDE